

BF 77716 Schedule

Task Name	Duration (Days)	Start	Finish
Mobilization	7	September 21, 2020	September 29, 2020
Traffic Accommodation	7	September 21, 2020	September 29, 2020
Water Accommodation	1	September 29, 2020	September 29, 2020
Clearing and Stripping	1	September 29, 2020	September 29, 2020
Bridge Removal	2	September 29, 2020	September 30, 2020
Structural Excavation	2	October 1, 2020	October 2, 2020
Channel Bed Prep	1	October 2, 2020	October 3, 2020
Culvert Install	2	October 3, 2020	October 4, 2020
Backfill	4	October 5, 2020	October 9, 2020
Riprap Installation	2	October 9, 2020	October 10, 2020
Roadwork	2	October 9, 2020	October 12, 2020
Guardrail Installation	3	October 12, 2020	October 14, 2020
Site Cleanup	1	October 15, 2020	October 15, 2020
Demobilization	6	October 16, 2020	October 21, 2020

**** Dates subject to change based on work week. Weekends may be designated as days off depending on work stages****